MUNICIPAL COUNCIL OF MACHAKOS
WATER AND SEWERAGE COMPANY LIMITED
Maji Safi ni Uhai
P.O Box 527 - 90100, Machakos Kenya , Telephone: 0716 06 9965
Email:machakoswater2006@gmail.com

Date: 15th July, 2026

ONGOING PROJECTS WITHIN MACHAKOS WSP AREA OF JURISDICATION.

No	NAME OF PROJECT	LOCATION		FUNDING AGENCY	DESCRIPTION OF WORKS	STATUS:AS AT JULY, 2026
		SUB-COUNTY	WARD			
1	Machakos Sewerage project	Machakos	-Mutituni -Kiima-kimwe/muvuti -Machakos central -Mumbuni north -Kalama	African Development Bank	-Sewer lines laying - Wastewater Treatment Plan - Construction of 4 No. Sanitation blocks - Rehabilitation of old lines -Purchase Exhauster truck - Sewer connections 3000	-The project is ongoing and at 91.32% completion
2	Machakos Water project	Machakos	-Mutituni -Kiima-kimwe/muvuti -Machakos central -Mumbuni north -Kalama -konza -mua	African Development Bank	- Miwongoni Dam construction - Raw Water Main laying - New Miwongoni Treatment Works construction - Water Tanks construction 3No. - Rising Mains laying - Gravity Transmission Mains - Machakos Town Distribution Network - Development of 11 No. new boreholes - Rehabilitation of existing	- The project is at 79.54% completion. -Construction of Miwongoni dam pending due to unavailability of land (20%). -Client has not applied for extension.

					Maruba dam. - Rehabilitation of existing WTP. - Rehabilitation of pump station. - Rehabilitation of pipeline - Office Block construction - Consumer Connections 1500No.	
3	Kathale –Ikulu pipeline extension water project	Machakos	Kiima Kimwe/Muvuti	Water Sector Trust Fund and County Government.	-6.3km pipeline extension -400 No. consumer meters supply and 2No.zonal meters supply and install. -Construction of 2No. Water kiosks with an overhead 5m^3plastic tank. -Administrative costs and accompanying measures to the project	-implemented by WSP through contractor. - The project is ongoing-line pressure testing and at 98% completion
4	Mumbuni Household Sanitation Project.	Machakos	-Mumbuni north	Water Sector Trust Fund	Construction/rehabilitation of 300 SAFISAN toilets.	-Implemented by WSP as per contract/Financing agreement. -305 toilets constructed, inspected and subsidized. - Ongoing and at 100% completion
5	Conditional Liquidity Support Grand II (CLSG II)	Machakos	Machakos central	Water Sector Trust Fund	-ERP installation -Pumps -smart meters	-The project is ongoing and at procurement stage. .

Prepared by:

ENG. STEPHEN NDWIKI
MANAGING DIRECTOR